

		MESES																									
Resumen	Importe	dic-24	ene-25	feb-25	mar-25	abr-25	may-25	jun-25	jul-25	ago-25	sep-25	oct-25	nov-25	dic-25	ene-26	feb-26	mar-26	abr-26	may-26	jun-26	jul-26	ago-26	sep-26	oct-26	nov-26	dic-26	
		MES 0	MES 1	MES 2	MES 3	MES 4	MES 5	MES 6	MES 7	MES 8	MES 9	MES 10	MES 11	MES 12	MES 13	MES 14	MES 15	MES 16	MES 17	MES 18	MES 19	MES 20	MES 21	MES 22	MES 23	MES 24	
IMPLANTACIÓ Y TRABAJOS PREVIOS																											
ACTA DE INICIO DE OBRA			13-01-25																								
MOVIMIENTO TIERRAS	156.521,70		25.260,00	44.755,70	37.799,30	24.250,00	24.456,70																				
CIMENTACIÓN	642.567,02					31.695,30	105.265,00	106.582,00	105.941,00	167.458,72	125.625,00																
ESTRUCTURA	1.561.250,53						45.854,00	115.685,00	194.586,00	195.862,00	195.678,00	235.679,00	203.649,53	188.632,00	185.625,00												
FACHADAS Y ALBAÑILERÍA	1.693.375,94									25.678,30	52.567,00	65.685,00	156.958,00	155.632,00	150.562,00	150.562,00	150.695,00	150.652,00	170.456,00	145.678,00	95.625,00	86.876,00	75.625,00	60.124,64			
REVESTIMIENTOS VERTICALES, ALICATADO	437.023,54													38.945,00	48.596,00	48.945,00	48.596,00	45.842,00	40.589,00	40.245,00	45.632,00	30.263,00	25.632,00	15.263,00	8.475,54		
CUBIERTAS, IMPERMEABILIZACIONES Y AIS	340.906,14									25.852,00	35.685,00	45.852,00	70.532,00	55.859,00	49.102,61	58.023,53											
SOLADOS Y PAVIMENTOS	610.331,89															35.467,00	80.523,00	75.654,00	80.621,00	80.625,00	75.865,00	65.798,00	55.865,00	35.798,00	24.115,89		
CARPINTERÍA DE MADERA	239.758,65																			33.855,52	40.185,00	40.254,00	40.185,00	30.254,00	30.254,00	24.771,13	
CARPINTERÍA METÁLICA, ALUMINIO Y ACR	534.339,99																47.729,07	53.638,76	56.366,51	76.366,51	76.366,51	51.365,19	56.366,51	41.365,19	39.632,00	35.143,75	
CERRAJERÍA	250.560,03															7.658,00	27.746,43	38.653,00	34.678,00		45.678,00	45.632,00	45.678,00	4.836,60			
INSTALACIONES	2.813.771,18										35.986,00	65.695,00	155.986,00	188.652,00	185.235,00	180.526,00	185.235,00	175.125,00	179.568,00	140.586,00	140.125,00	220.586,00	340.125,00	350.125,00	270.216,18		
PINTURAS	207.759,04																				25.321,00	39.052,00	35.321,00	39.052,00	49.052,00	19.961,04	
URBANIZACIÓN	309.625,38															23.443,64	23.443,64	30.526,00	30.524,00	35.632,00	35.321,00	25.620,00	35.321,00	25.620,00	25.620,00	18.554,10	
VARIOS	42.290,94																								42.290,94		
SEGURIDAD Y SALUD	156.775,97		7.126,18	7.126,18	7.126,18	7.126,18	7.126,18	7.126,18	7.126,18	7.126,18	7.126,18	7.126,18	7.126,18	7.126,18	7.126,18	7.126,18	5.700,94	5.700,94	5.700,94	5.700,94	5.700,94	5.700,94	5.700,94	5.700,94	5.700,94	5.700,98	
CONTROL DE CALIDAD																											
C.F.O.																										15-1-27	
9.996.857,94																											
CERTIFICACIONES MENSUALES			32.386,18	51.881,88	44.925,48	63.071,48	182.701,88	229.393,18	307.653,18	421.977,20	416.681,18	390.328,18	503.960,71	602.180,18	629.663,79	516.460,35	564.960,08	585.901,70	594.060,45	597.670,97	586.280,45	530.686,13	596.280,45	598.139,37	575.266,31	374.347,17	
IMPORTE ACUMULADO			32.386,18	84.268,06	129.193,54	192.265,02	374.966,90	604.360,08	912.013,26	1.333.990,46	1.750.671,64	2.140.999,82	2.644.960,54	3.247.140,72	3.876.804,51	4.393.264,86	4.958.224,94	5.544.126,64	6.138.187,09	6.735.858,06	7.322.138,50	7.852.824,64	8.449.105,08	9.047.244,45	9.622.510,76	9.996.857,94	
% ACUMULADO			0,32%	0,84%	1,29%	1,92%	3,75%	6,05%	9,12%	13,34%	17,51%	21,42%	26,46%	32,48%	38,78%	43,95%	49,60%	55,46%	61,40%	67,38%	73,24%	78,55%	84,52%	90,50%	96,26%	100,00%	

